



City Council Agenda Item Report

FROM: Scott Herbert – Public Works Superintendent
Michelle Gibson – Administrative Project Coordinator

MEETING DATE: January 7, 2026

SUBJECT: Mt. Baldhead Restroom – Change Orders

DESCRIPTION:

The City of Saugatuck accepted the bid submitted by Midwest Construction Group Inc. in the amount of \$298,000.00 to construct new restrooms at the base of Mt. Baldhead. City Council also approved an additional 10% for contingency as there were unknowns for the water and sewer lines. To date, one change order has been approved which modified the start date to post Labor Day. This was done to minimize disruptions to the park during busy summer use.

City staff and Fleis & Vandenbrink Engineering are recommending approval of four additional change orders for the existing contract which are summarized below:

Change Order #1 – Time Extension

To minimize disturbances to park users during peak usage times, the project start date was pushed back to September 8, 2025. This was previously approved.

Change Order #2 – Electrical Supply

The original plan was to run an independent electrical supply feed directly to the new restroom building, however, Consumer's Energy has limits on the number of services a single property can have so this option was eliminated. The power for the restroom is drawn from the power supply that feeds the radar dome at the summit. This change resulted in a price increase of **\$115.00** bringing the total contract amount to **\$298,115.00**. This change order is also necessary to allow additional time.

Change Order #3 – Tarriff Price Increases

Due to tariffs that took effect in March of 2025 on aluminum, the price of the doors increased by **\$3,074.00** which increased the total contract price of the restrooms to **\$301,189.00**.

Change Order #4 – Water Service Location

The contractors had difficulty locating the existing service line resulting in additional time and labor to explore and install a new service. This change order requests additional time and a price increase of **\$9,090.11** bringing the total contract price of the restrooms to **\$310,279.11**



Change Order #5 – Demolition

Demolition costs were lowered due to a local business owner paying to have the existing building disconnected and relocated outside of the City. This **\$1,000.00 Credit** reduces the total project cost to **\$309,279.11**.

Enclosed – Original Contract

Enclosed – Change Order #1

Enclosed – Change Order #2

Enclosed – Change Order #3

Enclosed – Change Order #4

Enclosed – Change Order #5

BUDGET ACTION REQUIRED:

These change orders keep this project within the **\$328,000.00** originally budgeted for this project.

COMMITTEE/COMMISSION REVIEW:

N/A

LEGAL REVIEW:

N/A

SAMPLE MOTION:

Motion to approve change orders 2-5 to the open contract with Midwest Construction Group Inc.

CHANGE ORDER NO.: 1

Owner: City of Saugatuck
Engineer: Fleis & VandenBrink
Contractor: Midwest Construction Group
Project: Mt. Baldhead Restroom Replacement
Contract Name: N/A
Date Issued: May 21, 2025
Effective Date of Change Order: May 21, 2025
The Contract is modified as follows upon execution of this Change Order:

Description: The Contract Times are hereby changed to reflect a mobilization date on or after September 8, 2025.

Attachments: None

Change in Contract Price	Change in Contract Times
Original Contract Price: \$ 298,000.00	Original Contract Times: Substantial Completion: August 15, 2025 Ready for final payment: August 29, 2025
Increase (Decrease) from previously approved Change Orders No. N/A to No. N/A: \$ 0.00	Increase (Decrease) from previously approved Change Orders No. N/A to No. N/A: Substantial Completion: N/A Ready for final payment: N/A
Contract Price prior to this Change Order: \$ 298,000.00	Contract Times prior to this Change Order: Substantial Completion: August 15, 2025 Ready for final payment: August 29, 2025
Increase (Decrease) this Change Order: \$ 0.00	Increase (Decrease) this Change Order: Substantial Completion: 112 days Ready for final payment: 112 days
Contract Price incorporating this Change Order: \$ 298,000.00	Contract Times with all approved Change Orders: Substantial Completion: December 5, 2025 Ready for final payment: December 19, 2025

Recommended by Engineer (if required)
By: _____
Title: Jon Moxey, PE, Project Manager
Date: _____

Authorized by Owner
By: _____
Title: _____
Date: _____

Authorized by Contractor

Approved by Funding Agency (if applicable)
N/A

CHANGE ORDER NO. 002

City of Saugatuck
Engineer: Fleis & VandenBrink Engineering
Contractor: Midwest Construction Group, Inc
Project: MT Baldhead Restroom
Date Issued: May 21, 2025
Engineer's Project No.: 860451
Contractor's Project No.: N/A
Effective Date of Change Order: Nov 10, 2025

Description: Feed appropriate power to the restroom building from existing pole located at the MT Baldhead steps. This consists a requirement of a Transformer and a 60 Amp disconnect inside the restroom building mechanical room. This change order also requests additional time due to Tribal requests in September to push the start date a week.

Item No	Item Description	Unit	Est. Qty	Unit Price	Total Amount
23	Electrical	LS	1	\$ 4,650.00	\$ 4,650.00
24	Utility Connection Allowance	LS	1	\$ (5,000.00)	\$(5,000.00)
2	Contractor Fee	LS	1	\$ 465.00	\$ 465.00
				Total Add	\$ 115.00

Attachments: -Change Event #004 & Email Approval

Change in Contract Price

Original Contract Price:
\$ 298,000.00
Increase/Decrease from previously approved Change Orders No. 0 to No 1
\$ 0.00
Contract Price prior to this Change Order:
\$ 298,000.00
Increase this Change Order:
\$ 115.00
Contract Price incorporating this Change Order:
\$ 298,115.00

Change in Contract Times

Original Contract Times:
Substantial Completion: August 15, 2025
Ready for final payment: August 29, 2025
Increase/Decrease from previously approved Change Orders No.0 to No.1
Substantial Completion: 112 days
Ready for final payment: 112 days
Contract Times prior to this Change Order:
Substantial Completion: 12/05/2025
Ready for final payment: 12/19/2025
Increase/Decrease this Change Order:
Substantial Completion: 7 days
Ready for final payment: 7 days
Contract Times with all approved Change Orders:
Substantial Completion: 12/12/2025
Ready for final payment: 12/26/2025

Recommended by Engineer (if required)

By: Jonathan W. Moxey
Title: Jon Moxey, Project Manager
Date: 12/5/2025

Authorized by Owner

By: _____
Title: _____
Date: _____

Authorized by Contractor

Connor Grysen
Assistant Project Manager
11/10/2025

Approved by Funding Agency (if applicable)

N/A

CHANGE ORDER NO. 003

City of Saugatuck
Engineer: Fleis & VandenBrink Engineering
Contractor: Midwest Construction Group, Inc
Project: MT Baldhead Restroom
Date Issued: May 21, 2025
Engineer's Project No.: 860451
Contractor's Project No.: N/A
Effective Date of Change Order: Nov 14, 2025

Description: Tariff increase on Aluminum doors. These increases on aluminum went into effect in March of 2025.

Item No	Item Description	Unit	Est. Qty	Unit Price	Total Amount
18	Glass & Glazing	LS	1	\$ 3,074.00	\$ 3,074.00
				Total Add	\$ 3,074.00

Attachments:

Change in Contract Price

Original Contract Price:
\$ 298,000.00
Increase/Decrease from previously approved Change Orders No. 0 to No 2
\$ 115.00
Contract Price prior to this Change Order:
\$ 298,115.00
Increase this Change Order:
\$ 3,074.00
Contract Price incorporating this Change Order:
\$ 301,189.00

Change in Contract Times

Original Contract Times:
Substantial Completion: August 15, 2025
Ready for final payment: August 29, 2025
Increase/Decrease from previously approved Change Orders No.0 to No.2
Substantial Completion: 119 days
Ready for final payment: 119 days
Contract Times prior to this Change Order:
Substantial Completion: 12/12/2025
Ready for final payment: 12/26/2025
Increase/Decrease this Change Order:
Substantial Completion: 0 days
Ready for final payment: 0 days
Contract Times with all approved Change Orders:
Substantial Completion: 12/12/2025
Ready for final payment: 12/26/2025

Recommended by Engineer (if required)
By: Jonathan W. Moxey
Title: Jon Moxey, Project Manager
Date: 12/5/2025

Authorized by Contractor
Connor Grysen
Assistant Project Manager
11/14/2025

Authorized by Owner
By: _____
Title: _____
Date: _____

Approved by Funding Agency (if applicable)

N/A



(616) 928-1033
www.glassimages.net

Estimate

2/13/2025

Midwest Construction Group, Inc
16 S. Elm St.
Zeeland, MI 49464

616.772.6070

Project:

Estimate #	Purchase Order #	E-mail
31517		AP@midwestbuilt.com

Qty	Description	Total
	Estimate for Installation of Flush Aluminum Entry Doors Includes Addendum #1 Details and Hardware Special-Lite Aluminum Entry Door System - (3) 3'0" x 7'2" SL-16 Single Doors - 2" x 4 1/2" Perimeter Frame - Painted Finish Bone White - Hardware per Hardware Schedule - Complete Installation Labor	18,325.00

Estimate pricing is valid for up to 15 days

Signature _____

Subtotal	\$18,325.00
Sales Tax (6.0%)	\$0.00
Total	\$18,325.00

Glass Images Inc.
4142 Blue Star Highway
Holland, MI 49423



Estimate

2/13/2025

(616) 928-1033

www.glassimages.net

Midwest Construction Group, Inc
16 S. Elm St.
Zeeland, MI 49464

616.772.6070

Project:

Estimate #	Purchase Order #	E-mail
31517		AP@midwestbuilt.com

Qty	Description	Total
	Estimate for Installation of Flush Aluminum Entry Doors Includes Addendum #1 Details and Hardware Pricing Updated 8/19/25 Special-Lite Aluminum Entry Door System - (3) 3'0" x 7'2" SL-16 Single Doors - 2" x 4 1/2" Perimeter Frame - Painted Finish Bone White - Hardware per Hardware Schedule - Complete Installation Labor	21,399.00

Estimate pricing is valid for up to 15 days

Signature _____

Subtotal	\$21,399.00
Sales Tax (6.0%)	\$0.00
Total	\$21,399.00

Glass Images Inc.
4142 Blue Star Highway
Holland, MI 49423

CHANGE ORDER NO. 004

City of Saugatuck
Engineer: Fleis & VandenBrink Engineering
Contractor: Midwest Construction Group, Inc
Project: MT Baldhead Restroom
Date Issued: May 21, 2025

Engineer's Project No.: 860451
Contractor's Project No.: N/A
Effective Date of Change Order: December 05, 2025

Description: Cost to locate water utility location. Through extensive searching with GPR, Pipe Locators and manpower, the water line was not in the location of the Existing Conditions plan. A relative location was eventually found going North, where a corp stop was impossible to locate. A request for additional time has been made to complete this project with it's entirety. We anticipate Occupancy sooner than this, but the site will not be complete until spring with landscape touchups, if needed.

Item No	Item Description	Unit	Est. Qty	Unit Price	Total Amount
4	Site Work	LS	1	\$ 7,503.74	\$ 7,503.74
1	General Conditions	LS	1	\$ 760.00	\$ 760.00
2	Contractor Fee	LS	1	\$ 826.37	\$ 826.37
				Total Add	\$ 9,090.11

Attachments:

Change in Contract Price	Change in Contract Times
Original Contract Price: \$ 298,000.00	Original Contract Times: Substantial Completion: August 15, 2025 Ready for final payment: August 29, 2025
Increase from previously approved Change Orders No. 0 to No 3 \$ 3,189.00	Increase/Decrease from previously approved Change Orders No.0 to No.3 Substantial Completion: 119 days Ready for final payment: 119 days
Contract Price prior to this Change Order: \$ 301,189.00	Contract Times prior to this Change Order: Substantial Completion: 12/12/2025 Ready for final payment: 12/26/2025
Increase this Change Order: \$ \$9,090.11	Increase/Decrease this Change Order: Substantial Completion: 19 days Ready for final payment: 125 days
Contract Price incorporating this Change Order: \$ 310,279.11	Contract Times with all approve Change Orders: Substantial Completion: 12/31/2025 Ready for final payment: 04/30/2026

Recommended by Engineer (if required)
By: Jonathan W. Moxey
Title: Jon Moxey, Project Manager
Date: 12/5/2025

Authorized by Contractor
Connor Grysen
Assistant Project Manager
12/05/2025

Authorized by Owner
By: _____
Title: _____
Date: _____

Approved by Funding Agency (if applicable)

N/A

CHANGE ORDER NO. 005

Engineer: City of Saugatuck
Contractor: Fleis & VandenBrink Engineering
Project: Midwest Construction Group, Inc
May 21, 2025

Engineer's Project No.: 860451
Contractor's Project No.: N/A
Effective Date of Change Order: December 29, 2025

Date Issued:

Description: Credit Cost for existing restroom removal.

Item No	Item Description	Unit	Est. Qty	Unit Price	Total Amount
4	Site Work	LS	1	\$ (550.00)	\$ (550.00)
1	General Conditions	LS	1	\$ (450.00)	\$ (450.00)
				Total Credit	\$ (1,000.00)

Attachments:

Change in Contract Price

Original Contract Price:
\$ 298,000.00
Increase from previously approved Change Orders No. 0 to No 4
\$ 12,279.11
Contract Price prior to this Change Order:
\$ 310,279.11
Decrease this Change Order:
\$ 1,000.00
Contract Price incorporating this Change Order:
\$ 309,279.11

Change in Contract Times

Original Contract Times:
Substantial Completion: August 15, 2025
Ready for final payment: August 29, 2025
Increase/Decrease from previously approved Change Orders No.0 to No.4
Substantial Completion: 119 days
Ready for final payment: 119 days
Contract Times prior to this Change Order:
Substantial Completion: 12/12/2025
Ready for final payment: 12/26/2025
Increase/Decrease this Change Order:
Substantial Completion: 19 days
Ready for final payment: 125 days
Contract Times with all approve Change Orders:
Substantial Completion: 12/31/2025
Ready for final payment: 04/30/2026

Recommended by Engineer (if required)
By: Jonathan W. Moxey
Title: Project Manager
Date: 1/1/2026

Authorized by Contractor
Connor Grysen
Assistant Project Manager
12/29/2025

Authorized by Owner
By: _____
Title: _____
Date: _____

Approved by Funding Agency (if applicable)

SECTION 00 52 00

AGREEMENT

This Agreement is by and between the City of Saugatuck ("Owner") and **Midwest Construction Group**. ("Contractor").

Terms used in this Agreement have the meanings stated in the General Conditions and the Supplementary Conditions.

Owner and Contractor hereby agree as follows:

ARTICLE 1 - WORK

- 1.01 Contractor shall complete all Work as specified or indicated in the Contract Documents. The Work is generally described as follows: Mt. Baldhead Restroom Replacement.

ARTICLE 2 - THE PROJECT

- 2.01 Project, of which the Work under the Contract Documents is a part, is generally described as follows: Mt. Baldhead Restroom Replacement.

ARTICLE 3 - ENGINEER

- 3.01 The Owner has retained Fleis & VandenBrink Engineering, Inc. ("Engineer") to act as Owner's representative, assume all duties and responsibilities of Engineer, and have the rights and authority assigned to Engineer in the Contract.
- 3.02 The part of the Project that pertains to the Work has been designed by Engineer.

ARTICLE 4 - CONTRACT TIMES

4.01 *Time of the Essence*

- A. All time limits for Milestones, if any, Substantial Completion, and completion and readiness for final payment as stated in the Contract Documents are of the essence of the Contract.

4.02 *Contract Times: Dates*

- A. The Work will be substantially complete on or before **August 15, 2025**, and completed and ready for final payment in accordance with Paragraph 15.06 of the General Conditions on or before **August 29, 2025**.

4.03 *Liquidated Damages*

- A. Contractor and Owner recognize that time is of the essence as stated in Paragraph 4.01 above and that Owner will suffer financial and other losses if the Work is not completed and Milestones not achieved within the Contract Times, as duly modified. The parties also recognize the delays, expense, and difficulties involved in proving, in a legal or arbitration proceeding, the actual loss suffered by Owner if the Work is not completed on time. Accordingly, instead of requiring any such proof, Owner and Contractor agree that as liquidated damages for delay (but not as a penalty):

1. *Substantial Completion*: Contractor shall pay Owner **\$500** for each day that expires after the time (as duly adjusted pursuant to the Contract) specified above for Substantial Completion, until the Work is substantially complete.
 2. *Completion of Remaining Work*: After Substantial Completion, if Contractor shall neglect, refuse, or fail to complete the remaining Work within the Contract Times (as duly adjusted pursuant to the Contract) for completion and readiness for final payment, Contractor shall pay Owner **\$100** for each day that expires after such time until the Work is completed and ready for final payment.
- B. If Owner recovers liquidated damages for a delay in completion by Contractor, then such liquidated damages are Owner's sole and exclusive remedy for such delay, and Owner is precluded from recovering any other damages, whether actual, direct, excess, or consequential, for such delay, except for special damages (if any) specified in this Agreement.

ARTICLE 5 - CONTRACT PRICE

- 5.01 Owner shall pay Contractor for completion of the Work in accordance with the Contract Documents, the amounts that follow, subject to adjustment under the Contract.
- A. For all Work, at the prices stated in Contractor's Bid, attached hereto as an exhibit totaling \$298,000.00.

ARTICLE 6 - PAYMENT PROCEDURES

6.01 *Submittal and Processing of Payments*

- A. Contractor shall submit Applications for Payment in accordance with Article 15 of the General Conditions. Applications for Payment will be processed by Engineer as provided in the General Conditions.

6.02 *Progress Payments; Retainage*

- A. Owner shall make progress payments on the basis of Contractor's Applications for Payment each month during performance of the Work as provided in Paragraph 6.02.A.1 below, provided that such Applications for Payment have been submitted in a timely manner and otherwise meet the requirements of the Contract. All such payments will be measured by the Schedule of Values established as provided in the General Conditions (and in the case of Unit Price Work based on the number of units completed) or, in the event there is no Schedule of Values, as provided elsewhere in the Contract.
1. Prior to Substantial Completion, progress payments will be made in an amount equal to the percentage indicated below but, in each case, less the aggregate of payments previously made and less such amounts as Owner may withhold, including but not limited to liquidated damages, in accordance with the Contract.
 - a. 90 percent of the value of the Work completed (with the balance being retainage).
 - 1) If 50 percent or more of the Work has been completed, as determined by Engineer, and if the character and progress of the Work have been satisfactory to Owner and Engineer, then as long as the character and progress of the Work remain satisfactory to Owner and Engineer, there will be no additional retainage; and
 - 2) Zero percent of cost of materials and equipment not incorporated in the Work (with the balance being retainage).

- B. Upon Substantial Completion, Owner shall pay an amount sufficient to increase total payments to Contractor to 100 percent of the Work completed, less such amounts set off by Owner pursuant to Paragraph 15.01.E of the General Conditions, and less 200 percent of Engineer's estimate of the value of Work to be completed or corrected as shown on the punch list of items to be completed or corrected prior to final payment.

6.03 *Interest*

- A. All amounts not paid when due will bear interest at the percent per annum rate 2.0% higher than the Prime Rate on the date of bid opening.

ARTICLE 7 - CONTRACT DOCUMENTS

7.01 *Contents*

- A. The Contract Documents consist of all of the following:
 - 1. This Agreement.
 - 2. Bonds
 - a. Performance bond (together with power of attorney).
 - b. Payment bond (together with power of attorney).
 - 3. General Conditions.
 - 4. Supplementary Conditions.
 - 5. Specifications as listed in the table of contents of the project manual.
 - 6. Drawings (not attached but incorporated by reference) consisting of 12 sheets with each sheet bearing the following general title: Mt. Baldhead Restroom Replacement.
 - 7. Addenda (numbers 1 to 3, inclusive).
 - 8. Exhibits to this Agreement (enumerated as follows):
 - a. Contractor's Bid.
 - b. Documentation submitted by Contractor prior to Notice of Award.
 - 9. The following which may be delivered or issued on or after the Effective Date of the Contract and are not attached hereto:
 - a. Notice to Proceed.
 - b. Work Change Directives.
 - c. Change Orders.
- B. The Contract Documents listed in Paragraph 7.01.A are attached to this Agreement (except as expressly noted otherwise above).
- C. There are no Contract Documents other than those listed above in this Article 7.
- D. The Contract Documents may only be amended, modified, or supplemented as provided in the Contract.

ARTICLE 8 - REPRESENTATIONS, CERTIFICATIONS, AND STIPULATIONS

8.01 *Contractor's Representations*

- A. In order to induce Owner to enter into this Contract, Contractor makes the following representations:
 - 1. Contractor has examined and carefully studied the Contract Documents, including Addenda.
 - 2. Contractor has visited the Site, conducted a thorough visual examination of the Site and adjacent areas, and become familiar with the general, local, and Site conditions that may affect cost, progress, and performance of the Work.

3. Contractor is familiar with all Laws and Regulations that may affect cost, progress, and performance of the Work.
4. Contractor has carefully studied the reports of explorations and tests of subsurface conditions at or adjacent to the Site and the drawings of physical conditions relating to existing surface or subsurface structures at the Site that have been identified in the Supplementary Conditions, if any, with respect to the Technical Data in such reports and drawings.
5. Contractor has carefully studied the reports and drawings relating to Hazardous Environmental Conditions, if any, at or adjacent to the Site that have been identified in the Supplementary Conditions, with respect to Technical Data in such reports and drawings.
6. Contractor has considered the information known to Contractor itself; information commonly known to contractors doing business in the locality of the Site; information and observations obtained from visits to the Site; the Contract Documents; and the Technical Data identified in the Supplementary Conditions or by definition, with respect to the effect of such information, observations, and Technical Data on (a) the cost, progress, and performance of the Work; (b) the means, methods, techniques, sequences, and procedures of construction to be employed by Contractor; and (c) Contractor's safety precautions and programs.
7. Based on the information and observations referred to in the preceding paragraph, Contractor agrees that no further examinations, investigations, explorations, tests, studies, or data are necessary for the performance of the Work at the Contract Price, within the Contract Times, and in accordance with the other terms and conditions of the Contract.
8. Contractor is aware of the general nature of work to be performed by Owner and others at the Site that relates to the Work as indicated in the Contract Documents.
9. Contractor has given Engineer written notice of all conflicts, errors, ambiguities, or discrepancies that Contractor has discovered in the Contract Documents, and of discrepancies between Site conditions and the Contract Documents, and the written resolution thereof by Engineer is acceptable to Contractor.
10. The Contract Documents are generally sufficient to indicate and convey understanding of all terms and conditions for performance and furnishing of the Work.
11. Contractor's entry into this Contract constitutes an incontrovertible representation by Contractor that without exception all prices in the Agreement are premised upon performing and furnishing the Work required by the Contract Documents.

8.02 *Contractor's Certifications*

- A. Contractor certifies that it has not engaged in corrupt, fraudulent, collusive, or coercive practices in competing for or in executing the Contract. For the purposes of this Paragraph 8.02:
 1. "corrupt practice" means the offering, giving, receiving, or soliciting of anything of value likely to influence the action of a public official in the bidding process or in the Contract execution.
 2. "fraudulent practice" means an intentional misrepresentation of facts made (a) to influence the bidding process or the execution of the Contract to the detriment of Owner, (b) to establish Bid or Contract prices at artificial non-competitive levels, or (c) to deprive Owner of the benefits of free and open competition.
 3. "collusive practice" means a scheme or arrangement between two or more Bidders, with or without the knowledge of Owner, a purpose of which is to establish Bid prices at artificial, non-competitive levels; and
 4. "coercive practice" means harming or threatening to harm, directly or indirectly, persons or their property to influence their participation in the bidding process or affect the execution of the Contract.

8.03 Standard General Conditions

- A. Owner stipulates that if the General Conditions that are made a part of this Contract are EJCDC® C 700, Standard General Conditions for the Construction Contract (2018), published by the Engineers Joint Contract Documents Committee, and if Owner is the party that has furnished said General Conditions, then Owner has plainly shown all modifications to the standard wording of such published document to the Contractor, through a process such as highlighting or "track changes" (redline/strikeout), or in the Supplementary Conditions.

IN WITNESS WHEREOF, Owner and Contractor have signed this Agreement.

This Agreement will be effective on _____, 2025 (which is the Effective Date of the Contract).

Owner:	Contractor:
<u>City of Saugatuck</u>	<u>Midwest Construction Group</u>
(typed or printed name of organization)	(typed or printed name of organization)
By: _____	By: <u>[Signature]</u>
(individual's signature)	(individual's signature)
Date: _____	Date: <u>5-14-2025</u>
(date signed)	(date signed)
Name: _____	Name: <u>Brian VanBeveren</u>
(typed or printed)	(typed or printed)
Title: _____	Title: <u>V.P.</u>
(typed or printed)	(typed or printed)
	(If Contractor is a corporation, a partnership, or a joint venture, attach evidence of authority to
Attest: _____	Attest: <u>[Signature]</u>
(individual's signature)	(individual's signature)
Title: _____	Title: <u>Connor Grysen</u>
(typed or printed)	(typed or printed)
Address for giving notices:	Address for giving notices:
<u>102 Butler Street</u>	<u>16 S. Elm Street</u>
<u>PO Box 86</u>	<u>Zeeland, MI 49464</u>
<u>Saugatuck, MI 49453</u>	
Designated Representative:	Designated Representative:
Name: <u>Scott Herbert</u>	Name: <u>Connor Grysen</u>
(typed or printed)	(typed or printed)
Title: <u>Superintendent of Public Works</u>	Title: <u>Assistant Project Manager</u>
(typed or printed)	(typed or printed)

Address:

102 Butler Street

PO Box 86

Saugatuck, MI 49453

Phone: (269) 857-2603 x7

Email: scott@saugatuckcity.com

Address:

16. S. Elm St.

Zeeland, MI 49464

Phone: (616) 772-6030

Email: comorg@midwestbuilt.com

License No.: 2102200868
(where applicable)

State: Michigan

END OF SECTION